



6549000

6548500

6548000

55000

55050

55100

55150

Ferdig sprengt 128m

Forventet neste mnd. 46 m

Hovås

Askekloya

TEGNEFORKLARING

-  FERDIG SPRENGT
-  FORVENTET FREMDRIFTSPERIODEN
-  TUNNELTRASE